

7/24/19

The masonry mock up is happening next week, which where the County gets to observe and approve of the technique in which the contractor will be executing the masonry repair work. The Roof 2 demolition on the top east side of the courthouse is due to begin next week. Scaffold erection on the south side of the courthouse has been completed along with the parapet demolition. Roof 9 scaffolding above the Executive's office on the SW corner of the courthouse will be complete next week. Scaffolding erection is beginning on the west side of the courthouse this week.