

8/7/19

East side EIFS (Exterior Insulation Finish System) repair and masonry cleaning, sealing, repair, and joint sealing is ongoing. Juvenile Detention Roof parapet rebuilding is ongoing. The new roofing materials for the Juvenile Detention re-roof are being crane delivered onto the roof at 6:00 tomorrow. Crane removal of the building's rooftop generator and day tank is scheduled for Saturday August 24th. Scaffold erection on the west side is beginning this week.