

8/14/19

Phase 3 scaffold erection on the west side of the Courthouse is progressing this week. Roof 2 demolition above the Juvenile Detention Floor began this week and is due to finish up by the end of the month. The roof's parapet is being rebuilt and the three exhaust fans and penetrations have been temporarily removed for new roofing installation. The courthouse's existing backup generator located on Roof 15 on the west side of the courthouse has been confirmed to be completely obsolete and is therefore not going to be reinstalled on the roof after it is re-roofed. The east elevation's EIFS (Exterior Insulations Finish System) repair is due for completion by next week. The East side masonry repair is progressing and due for completion by September 19th.