

8/21/19

The exterior door at Roof 2 above the Juvenile Detention floor is being removed and will be covered with plywood during this week's re-roof work. The masonry sub-contractor (Construction By Champion) is continuing masonry repairs after last week's onsite owner review meeting of the brick repair method. EIFS (Exterior Insulation Finish System) cleaning is complete at the east and south elevations. Roof 2 demolition work has started. The roofing north of the upturned beams is complete. The vapor retarder is being installed as roof demolition proceeds. Exhaust fans on Roof 2 have been decommissioned and their removal has been executed. The Roof 2 parapet demolition is complete. Phase 3 scaffold erection is complete on the west elevation. Scaffold erection at the elevator tower has started. The 500-ton crane mobilization is scheduled for August 24. Dawson (the general contractor) anticipates the crane being on site from 6:00am to noon. Phase 4 north scaffold erection planning is underway.