

8/28/19

EIFS and masonry repairs on the East elevation are ongoing. Roof 2 (above the Juvenile Detention, 6<sup>th</sup> floor) demolition work is completed. Half of insulation is on the roof. Roofing is ongoing. Parapet rebuild is ongoing at the South Roof 2 parapet. A crane will be on site on Sept. 14th (Saturday) for the roof 2 stairs, ships ladder, and roof hatches. Phase 2 demolition work is complete. Phase 3 scaffold work is complete. Roof 15 (on the west side of the courthouse) is on hold for Architectural Supplemental Instruction Generator deletion and for removal of electrical cables. Site fencing installed on Lottie Street is complete. East scaffolding will be removed after completion of Roof 2. Window unit replacements will proceed with lifts after removal of scaffolding.