

9/11/19

Roof 15 (west side of building) mobilization is scheduled for Tuesday, September 16. General Storefront (the window sub-contractor) will conduct a site walkthrough this Friday. East elevation EIFS is ongoing. Dawson is performing the EIFS to storefront and EIFS to brick flashing transition. Second sealant pull test is scheduled for September 23. Roof 2 parapet demolition and framing is complete. The framing was inspected and approved by the City of Bellingham. Roof 2 reroof is scheduled to be complete on September 16. Crane mobilization is scheduled for September 21. The ships ladder, stairs, and roof hatch will be hoisted onto Roof 2. West scaffolding erection is complete. West EIFS work is ongoing. North EIFS work is ongoing. Dawson is reviewing louver options and WCFM removed some of the light fixtures.