

9/18/19

East EIFS work is ongoing. Mullion caps needed for completion. Colors to be selected from samples today. Upper East roof completion is pending SQI installation of flashings. Hillco is researching exhaust fans options at Roof 2. Crane mobilization this Saturday will be used for the stairs, ships ladder, roof hatch, and removing roofing equipment. Scaffold erection on Roof 2 is starting today. Following scaffold completion, work will focus on Kal-Wall replacement, EIFS repairs, and flashings. Dawson is researching using the Juvenile Detention elevator for bringing a Genie Lift for repairs at Juvenile Detention Kal-Wall areas. Masonry repairs ongoing. Sealant install is pending a successful pull test, scheduled for September 25. Elevator tower EIFS repairs and window flashing installation started. Roof 15 demo pending redesign for generator relocation. Work on hold for Automatic Transfer Switch (ATS) removal and related electrical cables. Dawson reported on CLK status for new ATS and proper paperwork. Phase 4 work ongoing. EIFS grinding and repairs started. Roof 19 work ongoing. East side scaffolding coming down October 24. East side punch list is scheduled for Sept. 30. Back punch confirmation Oct. 9. Powder coating samples for review today. Powder coated saddle flashings and mullion caps are pending color selection and approval. Louver color samples available for review following the meeting.