

10/2/19

East Elevation EIFS (Exterior Insulation Finish System) ongoing, should be complete by end of week. Masonry cleaning and sealing ongoing, should be complete by 10/9. Roof 2 (east side) EIFS ongoing. Kalwall removed, flashings being fabricated. Punch list scheduled for 10/14. South EIFS repair mostly complete. Masonry cleaning starting on 10/10. Roof 9 (southwest corner) EIFS repair type 1 is complete except for the JDC (Juvenile Detention Center) outdoor Recreation Area which is pending roof anchor design. Phase 3, west elevation has [one] stairwell window removed. Air sampling for lead monitoring sent out for review. Roof 15 (west side) on hold for change order proposals. Roof 19 EIFS finished; Dawson to review. Continuing with elevator tower window work and related EIFS work.